

LIST OF PROJECTS - FY 2022

	Projects	Location	Contract Amount	Date Started	Target date of Completion	Date of Completion	Percentage of Completion	Remarks	Contractor	Project Duration	Funding Source
1	Installation of Window Grills at Multi-purpose Student Center	Main Tiwi Campus	189,500.00	Jun 6, 2022	Aug 5, 2022	Jun 30, 2022	100%	Completed	5S Construction and Supply	60 CD	Fund 101
2	Repainting of College Covered Gym	Main Tiwi Campus	413,198.24	Jul 3, 2022	Sep 16, 2022	Sep 22, 2022	100%	Completed	SLW8 Builders	75 CD	Fund 101
3	Repair and Maintenance of College Facilities (Extension Office)	Main Tiwi Campus	99,226.40	Jul 11, 2022	Aug 1, 2022	Aug 15, 2022	100%	Completed	SLW8 Builders	21 CD	Fund 101
4	Repair and Maintenance of College Facilities (Research Office)	Main Tiwi Campus	219,869.40	Jul 11, 2022	Aug 10, 2022	Aug 15, 2022	100%	Completed	SLW8 Builders	30 CD	Fund 101
5	Repair and Maintenance of School Building (Repair of Old COED Building Roofing)	Main Tiwi Campus	69,464.54	Aug 16, 2022	Sep 5, 2022	Aug 23, 2022	100%	Completed	MZ Builders and Construction Supply	20 CD	Fund 101
6	Completion of Fish Processing Plant	Main Tiwi Campus	10,613,845.11	Sep 20, 2022	Apr 18, 2023	Feb 3, 2023	100%	Completed	Abelarde Builders and Supply	210 CD	Fund 101
7	Repair and Maintenance of School Building (Repair of Comfort Room-CICT Building)	Main Tiwi Campus	396,558.00	Sep 25, 2022	Nov 9, 2022	Nov 15, 2022	100%	Completed	5S Construction and Supply	45 CD	Fund 101
8	Completion of College Female Dormitory	Main Tiwi Campus	724,334.38	Jan 24, 2023	Mar 25, 2023	Mar 24, 2023	100%	Completed	Dritz Construction & Supply	60 CD	Fund 101
9	Completion of Fish Processing Plant (Savings)	Main Tiwi Campus	3,878,561.00	Feb 1, 2023	Apr 2, 2023	Aug 18, 2023	100%	Completed	Abelarde Builders and Supply	60 CD	Fund 101
10	Construction of Footbridge and Sensor port for IOT Board Monitoring System (DOST Project)	Main Tiwi Campus	77,000.00	Mar 2, 2022	May 16, 2022	Oct 24, 2022	100%	Completed	5S Construction and Supply	75 CD	Fund 164
11	Restructuring of Fish Museum to Virtual Fish Museum	Main Tiwi Campus	662,232.79	Mar 22, 2022	Jun 5, 2022	May 11, 2022	100%	Completed	A. Maquiling Construction and Supply	75 CD	Fund 164
12	Repair and Maintenance of ISCOF Main Campus Signage at Crossing Tiwi	Main Tiwi Campus	167,312.00	May 17, 2022	Jun 16, 2022	Jun 16, 2022	100%	Completed	5S Construction and Supply	30 CD	Fund 164
13	Repair and Maintenance of College Facilities (Exit Gate)	Main Tiwi Campus	49,945.00	Jun 6, 2022	Jun 26, 2022	Jun 20, 2022	100%	Completed	5S Construction and Supply	20 CD	Fund 164
14	Construction of Concrete Road, Landscaping & Guard Post (Land improvement)	Main Tiwi Campus	2,183,506.14	Jun 12, 2022	Sep 25, 2022	Sep 5, 2022	100%	Completed	A. Maquiling Construction and Supply	105 CD	Fund 121
15	Landscaping of administration building quadrangle	Main Tiwi Campus	740,891.62	Jul 3, 2022	Oct 1, 2022	Sep 28, 2022	100%	Completed	SLW8 Builders	90 CD	Fund 164
16	Construction of Parking Area in Front of CICT Building	Main Tiwi Campus	294,072.00	Jul 6, 2022	Aug 20, 2022	Aug 19, 2022	100%	Completed	A. Maquiling Construction and Supply	45 CD	Fund 164
17	Connection of ISCOF Electrical System to Main Electrical Supply Line	Main Tiwi Campus	969,000.00	Jul 13, 2022	Oct 11, 2022	Sep 9, 2022	100%	Completed	JDHJ Electrical Service	90 CD	Fund 164
18	Construction of Footbridge Nipa hut structure & pathway concrete steps at Brackish water Station	Main Tiwi Campus	356,626.00	Aug 8, 2022	Oct 22, 2022	Oct 20, 2022	100%	Completed	SLW8 Builders	75 CD	Fund 164
19	Construction of Perimeter Fence	Main Tiwi Campus	2,027,728.65	Sep 21, 2022	Nov 20, 2022	Nov 25, 2022	100%	Completed	Abelarde Builders and Supply	60 CD	Fund 164
20	Concreting of ISCOF Road Network	Main Tiwi Campus	41,100.00	Oct 3, 2022	Oct 18, 2022	Oct 11, 2022	100%	Completed	Abelarde Builders and Supply	15 CD	Fund 164
21	Landscaping, Construction of University Marker and Installation of Asean Flags	Main Tiwi Campus	2,153,965.30	Sep 28, 2022	Nov 17, 2022	Dec 2, 2022	100%	Completed	A. Maquiling Construction and Supply	50 CD	Fund 164
22	Repair and Maintenance of College Conference Room (Roof and Ceiling)	Main Tiwi Campus	92,429.96	Oct 3, 2022	Nov 2, 2022	Nov 10, 2022	100%	Completed	Dritz Construction & Supply	30 CD	Fund 164
23	Retrofitting of Speech laboratory	Main Tiwi Campus	636,845.38	Oct 4, 2022	Nov 8, 2022	Nov 8, 2022	100%	Completed	Dritz Construction & Supply	35 CD	Fund 164
24	Retrofitting of Office of Student Affairs	Main Tiwi Campus	540,888.00	Oct 9, 2022	Nov 13, 2022	Nov 21, 2022	100%	Completed	SLW8 Builders	35 CD	Fund 164
25	Landscaping of Administration Building Quadrangle (Savings)	Main Tiwi Campus	79,326.00	Oct 9, 2022	Oct 19, 2022	Oct 20, 2022	100%	Completed	SLW8 Builders	10 CD	Fund 164
26	Repair and Maintenance of College Computer Room (Roof	Main Tiwi Campus	268,888.00	Oct 10, 2022	Nov 9, 2022	Nov 18, 2022	100%	Completed	SLW8 Builders	30 CD	Fund 164

27	Construction of Canopy Extension & Concrete Walkway	Main Tiwi Campus	202,200.00	Oct 27, 2022	Nov 26, 2022	Dec 7, 2022	100%	Completed	Quatro Amigos Builders & Supply	30 CD	Fund 164
28	Repair & Maintenance of College Hostel	Main Tiwi Campus	169,250.00	Oct 27, 2022	Nov 26, 2022	Nov 26, 2022	100%	Completed	Quatro Amigos Builders & Supply	30 CD	Fund 164
29	Repair and Maintenance of College Hostel Electrical System	Main Tiwi Campus	765,000.00	Oct 27, 2022	Nov 26, 2022	Dec 7, 2022	100%	Completed	Quatro Amigos Builders & Supply	30 CD	Fund 164
30	Additional works for Rehabilitation of Library Ground Floor - Ladies Toilet	Main BN Campus	69,886.06	Feb 25, 2022	May 6, 2022	Mar 14, 2023	100%	Completed	A. Maquiling Construction and Supply	70 CD	Fund 164
31	Construction of COVID-19 Isolation Rooms	Main BN Campus	382,014.54	May 17, 2022	Oct 14, 2022	Oct 12, 2022	100%	Completed	SS Construction & Supply	150 CD	Fund 164
32	Repair & Maintenance of College Facility (OSA Building Roofing)	Main BN Campus	597,984.26	Jul 13, 2022	Sep 21, 2022	Sep 20, 2022	100%	Completed	IJOJPA Construction	70 CD	Fund 164
33	Completion of Cafeteria and Food Mart	Main BN Campus	1,039,053.36	Aug 17, 2022	Nov 3, 2022	Nov 3, 2022	100%	Completed	A. Maquiling Construction and Supply	120 CD	Fund 164
34	Construction of Entrance Landscape, Parking, and Flagpole	Main BN Campus	990,075.84	Sep 14, 2022	Nov 3, 2022	Oct 14, 2022	100%	Completed	A. Maquiling Construction and Supply	50 CD	Fund 164
35	Repair & Maintenance of College Facility (Driveway & Social Hall Canopy)	Main BN Campus	645,447.61	Sep 21, 2022	Oct 21, 2022	Oct 10, 2022	100%	Completed	IJOJPA Construction	30 CD	Fund 164
36	Repair and Maintenance of College Facility (Library, COED, HRMO Glass Walls)	Main BN Campus	283,214.00	Oct 15, 2022	Nov 14, 2022	Oct 30, 2023	100%	Completed	KIT'z Construction & Supply	30 CD	Fund 164
37	Repair and Maintenance of College Facility (Admin Building-A)	Main BN Campus	968,000.00	Oct 25, 2022	Jan 3, 2023	May 2, 2023	100%	Completed	KJC Construction & Supply	130 CD	Fund 164
38	Construction of Perimeter Fence, MRF, and Driveway	Main BN Campus	1,743,360.00	Dec 13, 2022	Mar 13, 2023	Jun 9, 2023	100%	Completed	SCR Construction	90 CD	Fund 164
39	Rehabilitation of Campus' Water System	Main BN Campus	685,043.75	Dec 21, 2022	Mar 11, 2023	May 2, 2023	100%	Completed	Quatro Amigos Builders & Supply	80 CD	Fund 164
40	Repair and Maintenance of College Facility (New CHM Building Interior)	Main BN Campus	878,443.86	Aug 27, 2019	Dec 5, 2019	Mar 13, 2020	100%	Completed	Kris DB Construction and Supply	100 CD	Fund 164
41	Rehabilitation of Library Building Ground Floor - Ladies Toilet	Main BN Campus	248,790.97	Dec 29, 2022	Mar 9, 2023	Mar 1, 2023	100%	Completed	A. Maquiling Construction and Supply	70 CD	Fund 164
42	Repainting of Various Building	Dumangas Campus	962,102.40	Aug 9, 2022	Sep 29, 2022		100%	Completed	Quatro Amigos Builders & Supply	50 CD	Fund 164
43	Repair of Walkway Canopy	Dumangas Campus	676,670.40	Sep 9, 2022	Sep 29, 2022		100%	Completed	Quatro Amigos Builders & Supply	20 CD	Fund 164
44	Rehabilitation of Goat House	Dingle Campus	945,483.00	May 25, 2022	Aug 8, 2022	Sep 15, 2022	100%	Completed	Quatro Amigos Builders & Supply	150 CD	Fund 164
45	Rehabilitation - Improvement of Farm Demo Kitchen	Dingle Campus	398,972.60	Jul 4, 2022	Oct 2, 2022	Aug 23, 2022	100%	Completed	Quatro Amigos Builders & Supply	90 CD	Fund 164
46	Expansion of College of Agriculture Building Phase 1 - Dingle	Dingle Campus	6,560,000.00	Sep 26, 2022	Mar 25, 2023	Mar 11, 2023	100%	Completed	First Makeen Construction	180 CD	Fund 164
47	Rehabilitation of College Building - Dingle	Dingle Campus	1,691,799.68	Dec 1, 2021	Feb 28, 2022	Feb 28, 2022	100%	Completed	SDB Steelstruct Builders Ent.	90 CD	Fund 101
48	Rehabilitation of College Building out of Savings - Dingle	Dingle Campus	522,004.44	Mar 7, 2022	Apr 20, 2022	Apr 20, 2022	100%	Completed	SDB Steelstruct Builders Ent.	45 CD	Fund 101
49	Construction of Three Storey Administration Building- Phase 1 - San Enrique	San Enrique Campus	5,772,367.68	Feb 12, 2022	5/2022+F52:F56	Aug 12, 2022	100%	Completed	Noe's Builders	120 CD	Fund 164
50	Renovation of Two Storey Education Building- Phase 2	San Enrique Campus	4,880,728.98	Aug 25, 2022	Jan 22, 2023	Jan 22, 2023	100%	Completed	IJOJPA Construction	150 CD	Fund 164
51	Renovation of Hot Kitchen San Enrique Campus	San Enrique Campus	400,000.00	Sep 22, 2022	Nov 6, 2022	Oct 22, 2022	100%	Completed	A. Maquiling Construction and Supply	45 CD	Fund 164
52	Construction of Landmark Phase 1 - San Enrique Campus	San Enrique Campus	400,000.00	Sep 29, 2022	Nov 13, 2022	Nov 13, 2022	100%	Completed	A. Maquiling Construction and Supply	45 CD	Fund 164



53	Road Concreting along Alumni Avenue	San Enrique Campus	300,000.00	Oct 29, 2022	Nov 19, 2022	Nov 18, 2022	100%	Completed	SKAB Dragon Construction Services Co.	21 CD	Fund 164
54	Renovation of Hot Kitchen Phase 2 - San Enrique Campus	San Enrique Campus	650,000.00	Nov 7, 2022	Jan 6, 2023	Jan 7, 2023	100%	Completed	A. Maquiling Construction and Supply	60 CD	Fund 164

Prepared by:

Ar. Pleiades Marie C. Arada
PDO III

Approved by:

Dr. Edmer D. Bernardo, Phd.
Director, Planning, Development and Auxiliary Services

LIST OF PROJECTS - FY 2023

Projects	Location	Contract Amount	Date Started	Target date of Completion	Date of Completion	Percentage of Completion	Remarks	Contractor	Project Duration	Funding Source
1 Repair and Maintenance of the College Board Room	Main Tiwi Campus	527,851.54	Feb 9, 2023	Apr 10, 2023	Mar 22, 2023	100%	Completed	A. Maquiling Construction and Supply	60 CD	Fund 101
2 Repair and maintenance of university library	Main Tiwi Campus	170,000.00	Feb 22, 2023	Mar 19, 2023	Mar 14, 2023	100%	Completed	C Square Engineering Construction and Supply	25 CD	Fund 101
3 Construction of Three Storey Research and Extension Hub	Main Tiwi Campus	18,807,467.65	Apr 6, 2023	Mar 22, 2024	May 6, 2024	100%	Completed	Abelarde Builders and Supply	300 CD	Fund 101
4 Repair and Maintenance of the College of Management Building	Main Tiwi Campus	2,579,703.93	Jul 9, 2023	Nov 6, 2023	Nov 6, 2023	100%	Completed	A. Maquiling Construction and Supply	120 CD	Fund 101
5 Repair and Maintenance of Accounting Office	Main Tiwi Campus	161,461.58	Jul 18, 2023	Sep 1, 2023	Aug 9, 2023	100%	Completed	A. Maquiling Construction and Supply	45 CD	Fund 101
6 Repair and Maintenance of CFAS Faculty Room	Main Tiwi Campus	309,751.25	Jul 18, 2023	Sep 16, 2023	Aug 9, 2023	100%	Completed	A. Maquiling Construction and Supply	60 CD	Fund 101
7 Repair and Maintenance of CFAS Laboratory	Main Tiwi Campus	146,462.19	Aug 15, 2023	Oct 14, 2023	Sep 20, 2023	100%	Completed	Quatro Amigos Builders and Supply	60 CD	Fund 101
8 Repair and Maintenance of Multi-Purpose Student Center	Main Tiwi Campus	434,341.90	Aug 28, 2023	Oct 27, 2023	Oct 27, 2023	100%	Completed	Quatro Amigos Builders and Supply	60 CD	Fund 101
9 Repair and Maintenance of the College of Management Building (Savings)	Main Tiwi Campus	623,750.00	Oct 23, 2023	Dec 7, 2023	Nov 27, 2023	100%	Completed	C Square Engineering, Construction and Supply	45 CD	Fund 101
10 Construction of Three Storey Research and Extension Hub (Savings)	Main Tiwi Campus	5,438,271.96	Jan 5, 2024	Apr 4, 2024	Apr 4, 2024	100%	Completed	Abelarde Builders and Supply	90 CD	Fund 101
11 Repair and Maintenance of University Clinic	Main Tiwi Campus	1,061,021.49	Jan 9, 2024	Mar 9, 2024	Mar 9, 2024	100%	Completed	Quatro Amigos Builders and Supply	60 CD	Fund 101
12 Installation of Stainless Letters, Floodlight & Logo for University Marker	Main Tiwi Campus	88,000.00	Jan 10, 2023	Feb 9, 2023	Feb 2, 2024	100%	Completed	A. Maquiling Construction and Supply	30 CD	Fund 164
13 Construction of Bus Canopy	Main Tiwi Campus	154,288.31	Jan 10, 2023	Feb 9, 2023	Feb 2, 2023	100%	Completed	A. Maquiling Construction and Supply	30 CD	Fund 164
14 Repair and Maintenance of Admin Quadrangle	Main Tiwi Campus	642,005.00	Feb 16, 2023	Apr 17, 2023	Mar 27, 2023	100%	Completed	C Square Engineering Construction and Supply	60 CD	Fund 164
15 Repair and Maintenance of College Gym	Main Tiwi Campus	651,000.00	Feb 19, 2023	Apr 5, 2023	Mar 20, 2023	100%	Completed	5S Construction and Supply	45 CD	Fund 164
16 Repair and Maintenance of School Drainage	Main Tiwi Campus	312,807.00	Feb 19, 2023	Mar 21, 2023	Mar 6, 2023	100%	Completed	5S Construction and Supply	30 CD	Fund 164
17 Repair and Maintenance of Admin Annex	Main Tiwi Campus	249,300.36	Mar 26, 2023	Apr 25, 2023	Apr 10, 2023	100%	Completed	Quadtech Builders and Construction Supply	30 CD	Fund 164
18 Repair and Maintenance of School Drainage (Admin to Supply Office)	Main Tiwi Campus	189,000.00	Mar 27, 2023	Apr 26, 2023	Apr 11, 2023	100%	Completed	C Square Engineering Construction and Supply	30 CD	Fund 164

19	Installation of Logo, Bifolding Door, and Repair of Sanitary and Waterlines at University Board Room	Main Tiwi Campus	108,628.80	Mar 30, 2023	Apr 29, 2023	Apr 17, 2023	100%	Completed	A. Maquiling Construction and Supply	30 CD	Fund 164
20	Installation of Gutter and Downspout at Admin Quadrangle	Main Tiwi Campus	130,000.00	Mar 30, 2023	Apr 29, 2023	Apr 29, 2023	100%	Completed	C Square Engineering Construction and Supply	30 CD	Fund 164
21	Repair and Maintenance of College of Education Building Phase 1 and 2	Main Tiwi Campus	400,213.42	Apr 18, 2023	Jun 2, 2023	Jun 7, 2023	100%	Completed	5S Construction and Supply	45 CD	Fund 164
22	Construction of Womens Dormitory (Phase 3)	Main Tiwi Campus	1,666,869.33	Aug 16, 2023	Nov 14, 2023	Nov 6, 2023	100%	Completed	DG Salas Construction Services	90 CD	Fund 164
23	Repair and Maintenance of University Social Hall	Main Tiwi Campus	378,608.00	Sep 4, 2023	Jun 2, 2023	Nov 3, 2023	100%	Completed	JECC Construction and Supply	60 CD	Fund 121
24	Construction of Hostel (Phase 2)	Main Tiwi Campus	1,386,119.00	Sep 25, 2023	Dec 9, 2023	Nov 9, 2023	100%	Completed	DG Salas Construction Services	75 CD	Fund 164
25	Construction of Womens Dormitory Phase 3 (Savings)	Main Tiwi Campus	507,660.00	Nov 30, 2023	Jan 14, 2024	Mar 11, 2024	100%	Completed	DG Salas Construction Services	45 CD	Fund 164
26	Repair and Maintenance of New College of Fisheries and Aquatic Sciences Building	Main Tiwi Campus	2,911,579.94	Jan 9, 2024	Apr 8, 2024	Jun 28, 2024	100%	Completed	DG Salas Construction Services	90 CD	Fund 164
27	Construction of Hostel Phase 2 (Savings)	Main Tiwi Campus	530,250.00	Jan 31, 2024	Mar 16, 2024	Mar 15, 2024	100%	Completed	C Square Engineering, Construction and Supply	45 CD	Fund 164
28	Rehabilitation of ICT & Industrial Technology Building - Savings out of Savings)	Main BN Campus	1,504,056.92	Jan 4, 2023	Jul 3, 2023	Aug 29, 2023	100%	Completed	IJOJPA Construction	180 CD	Fund 101
29	Repair & Maintenance of University Facility (Admin Bldg-B Toilet)	Main BN Campus	246,804.79	Dec 20, 2023	Feb 8, 2024	Apr 11, 2024	100%	Completed	A. Maquiling Construction and Supply	50 CD	Fund 101
30	Repair and Maintenance of College Facility (Completion of Cafeteria & Foodmart - Additional Works)	Main BN Campus	148,320.00	Jan 5, 2023	Jan 25, 2023	Jan 18, 2023	100%	Completed	A. Maquiling Construction and Supply	20 CD	Fund 164
31	Repair and Maintenance of College Facility (OSA Building Roofing) Varaiton Order No.1	Main BN Campus	102,051.74	Jan 5, 2023	Jan 25, 2023	Jan 23, 2023	100%	Completed	IJOJPA Construction	20 CD	Fund 164
32	Additional Facilities for Rehabilitation of ICT and Industrial Technology Building - Out of Savings (Varaiton order No. 1)	Main BN Campus	300,614.74	Jan 5, 2023	Feb 24, 2023	Jan 28, 2023	100%	Completed	A. Maquiling Construction and Supply	50 CD	Fund 164
33	Rehabilitation of Library BuildingGround Floor - Men's Toilet	Main BN Campus	300,000.00	Feb 25, 2023	May 6, 2023	Mar 27, 2023	100%	Completed	A. Maquiling Construction and Supply	70 CD	Fund 164
34	Repair & Maintenance of University Facility (President's & Vice Presidents' Office)	Main BN Campus	1,403,427.35	Jun 14, 2023	Aug 3, 2023	Jul 20, 2023	100%	Completed	Megs Site Builders	50 CD	Fund 164
35	Repair & Maintenance of University Facility (Campus' Storage Facility)	Main BN Campus	744,892.95	Jun 30, 2023	Aug 19, 2023	Aug 9, 2023	100%	Completed	Megs Site Builders	50 CD	Fund 164
36	Repair & Maintenance of University Facility (Pavement along Admin Building B to OSAS)	Main BN Campus	801,317.40	Jul 18, 2023	Sep 5, 2023	Aug 11, 2023	100%	Completed	Megs Site Builders	CD	Fund 164
37	Repair of CIT Extension Building	Main BN Campus	1,192,864.18	Aug 8, 2023	Oct 28, 2023	Sep 28, 2023	100%	Completed	Megs Site Builders	50 CD	
38	Landscaping of Academic Building B	Main BN Campus	780,549.12	Aug 8, 2023	Sep 8, 2023	Sep 7, 2023	100%	Completed	Megs Site Builders	30 CD	Fund 164
39	Proposed Food Hub	Main BN Campus	891,990.08	Aug 31, 2023	Sep 20, 2023	Nov 3, 2023	100%	Completed	GGMU Construction and Supply	30 CD	Fund 164
40	Additional Works for Repair and Maintenance of College Facility (Admin Building A)	Main BN Campus	480,469.17	Sep 8, 2023	Oct 8, 2023	Feb 10, 2024	100%	Completed	KJC Construction and Supply	30 CD	Fund 164
41	Repair and Maintenance of University Facility (Library Office, Toilet and Receiving Area)	Main BN Campus	382,000.00	Sep 13, 2023	Oct 13, 2023	Oct 3, 2023	100%	Completed	Megs Site Builders	30 CD	Fund 164

42	Additional Works for Water System Rehab	Main BN Campus	68,312.77	Sep 15, 2023	Sep 25, 2023	Sep 22, 2023	100%	Completed	Quatro Amigos Builders & Supply	10 CD	Fund 164
43	Additional Works for Rehabilitation of ICT & Industrial Technology Building - Savings out of Savings (Out of Savings)	Main BN Campus	129,900.00	Sep 15, 2023	Oct 15, 2023	Oct 10, 2023	100%	Completed	IJOJPA Construction	30 CD	Fund 164
44	Repair and Maintenance of University Facility (Admin A - Washed out pebbles pavement)	Main BN Campus	133,000.00	Sep 22, 2023	Oct 7, 2023	Dec 21, 2023	100%	Completed	Megs Site Builders	15 CD	Fund 164
45	Repair and Maintenance of University Facility (Techno Hub Glass Door Installation)	Main BN Campus	134,000.00	Sep 22, 2023	Oct 2, 2023	Oct 2, 2023	100%	Completed	DG Salas Construction Services	10 CD	Fund 164
46	Repair and Maintenance of University Facility (Techno Hub Glass Wall Installation)	Main BN Campus	480,000.00	Sep 27, 2023	Oct 12, 2023	Oct 12, 2023	100%	Completed	Megs Site Builders	15 CD	Fund 164
47	Repair and Maintenance of University Facility (Glass Partition for Hot and Cold Laboratory)	Main BN Campus	143,500.00	Sep 27, 2023	Oct 27, 2023	Oct 9, 2023	100%	Completed	DG Salas Construction Services	30 CD	Fund 164
48	Rehabilitation of Electrical System of ISCOF-BN Phase 3	Main BN Campus	4,619,306.20	Oct 2, 2023	Feb 29, 2024	Mar 13, 2024	100%	Completed	NEM Construction Supplies and Services	150 CD	Fund 164
49	Repair & Maintenance of University Facility (President's & Vice Presidents' Office) - Barotac Nuevo (Additional works out of savings)	Main BN Campus	384,856.09	Oct 31, 2023	Nov 20, 2023	Nov 14, 2023	100%	Completed	Megs Site Builders	20 CD	Fund 164
50	Renovation of Glass Doors & Windows of Admin Bldg - B	Main BN Campus	456,000.00	Nov 20, 2023	Dec 20, 2023	Apr 5, 2024	100%	Completed	Megs Site Builders	30 CD	Fund 164
51	Construction of Wheel Stopper & Plantbox (University Parking Area)	Main BN Campus	205,333.87	Dec 27, 2023	Jan 27, 2024	Feb 2, 2024	100%	Completed	A. Maquilung Construction and Supply	30 CD	Fund 164
52	Expansion of College of Agriculture Building Phase 2 - Dingle	Dingle Campus	3,382,815.57	Apr 1, 2023	Jul 29, 2023	Jul 24, 2023	100%	Completed	Energio Construction	125 CD	Fund 164
53	Rehabilitation of Guard House and Entrance Gate - Dingle	Dingle Campus	1,903,804.61	Apr 1, 2023	Jul 29, 2023	Jul 20, 2023	100%	Completed	Energio Construction	120 CD	Fund 164
54	Construction of Medical Dental Clinic Building - Dingle	Dingle Campus	1,262,021.04	Apr 1, 2023	Jun 29, 2023	Jul 30, 2023	100%	Completed	Quatro Amigos Construction and Supply	111 CD	Fund 164
55	Expansion of College of Agriculture Building Phase 2 - Additional Works out of savings - Dingle	Dingle Campus	617,184.43	Jun 21, 2023	Sep 18, 2023	Jul 28, 2023	100%	Completed	Energio Construction	90 CD	Fund 164
56	Rehabilitation of Guard House and Entrance Gate - Additional Works out of Savings - Dingle	Dingle Campus	596,195.39	Jun 21, 2023	Aug 19, 2023	Jul 20, 2023	100%	Completed	Energio Construction	60 CD	Fund 164
57	Repair of Footwalk in Front of Administration and CHM Building - Dingle	Dingle Campus	378,679.15	Jul 19, 2023	Sep 13, 2023	Aug 24, 2023	100%	Completed	AMaquilung Construction and Supply	60 CD	Fund 164
58	Construction of Medical Dental Clinic Building (SAVINGS) Dingle	Dingle Campus	237,978.00	Aug 3, 2023	Sep 2, 2023	Sep 2, 2023	100%	Completed	Quatro Amigos Construction and Supply	30 CD	Fund 164
59	Repair of Footwalk in Front of Administration and CHM Building Out of Savings -Dingle	Dingle Campus	121,320.85	Aug 24, 2023	Sep 15, 2023	Sep 12, 2023	100%	Completed	AMaquilung Construction and Supply	15 CD	Fund 164
60	Expansion of PTEA Hall -Dingle	Dingle Campus	1,634,057.16	Aug 24, 2023	Dec 22, 2023	Oct 31, 2023	100%	Completed	Energio Construction	120 CD	Fund 164
61	Construction of Dual-Type Goat Multiplier Farm - Dingle	Dingle Campus	1,194,528.54	Sep 11, 2023	Jan 3, 2024	Jan 3, 2024	100%	Completed	AMaquilung Construction and Supply	110 CD	Fund 164
62	Supply of Labor and Materials for the Repair of College of Agriculture Faculty Room and Pantry -Dingle	Dingle Campus	559,002.18	Nov 2, 2023	Jan 4, 2024	Dec 12, 2023	100%	Completed	Energio Construction	60 CD	Fund 164
63	Savings from the Awarded Project Expansion of PTEA Hall -Dingle	Dingle Campus	865,942.84	Nov 3, 2023	Dec 26, 2023	Dec 12, 2023	100%	Completed	Energio Construction	60 CD	Fund 164

64	Rehabilitation of Garage - Dingle	Dingle Campus	985,446.05	Nov 3, 2023	Jan 17, 2024	Jan 2, 2024	100%	Completed	Giantwest Construction Corporation	CD	Fund 164
65	Supply of Labor and Materials for the Construction of Exit Gate	Dumangas Campus	250,000.00	Aug 15, 2023	Sep 13, 2023	Oct 20, 2023	100%	Completed	GGMU Construction	30 CD	Fund 164
66	Construction of Admin Annex for Front Line Services and Students/Client Lounge	Dumangas Campus	15,500,000.00	Oct 14, 2023	Oct 13, 2024	ON GOING	92.00%	Endorsed to University's legal dept.	GGMU Construction	365 CD	Fund 164
67	Repair and Improvement of Clinic - San Enrique	San Enrique Campus	100,000.00	Aug 11, 2023	Sep 10, 2023	Sep 10, 2023	100%	Completed	IJOJPA Construction	30 CD	Fund 164
68	Construction of Roofing of Steel Bridge - San Enrique	San Enrique Campus	400,000.00	Dec 1, 2023	Jan 15, 2024	Jan 12, 2024	100%	Completed	Namco Construction	45 CD	Fund 164

Prepared by:

Ar. Pleiades Marie C. Arada
PDO III

Approved by

Dr. Edmer D. Bernardo, Phd.
Director, Planning, Development and Auxiliary Services

LIST OF PROJECTS - FY 2024

Projects	Location	Contract Amount	Date Started	Target date of Completion)	Date of Completion	Percentage of Completion	Remarks	Contractor	Project Duration	Funding Source
1 Repair and Maintenance of University Clinic	Main Tiwi Campus	1,061,021.49	Jan 9, 2024	Mar 9, 2024	Mar 9, 2024	100%	Completed	Quatro Amigos Builders and Supply	60 CD	Fund 101
2 Repair and Maintenance of Bamboo Bridge and Marine Outpost	Main Tiwi Campus	636,086.08	Jun 28, 2024	Aug 27, 2024	Sep 26, 2024	100%	Completed	Namco Construction	60 CD	Fund 101
3 Repair and Maintenance of COED Building (Tiles)	Main Tiwi Campus	530,955.40	Jul 11, 2024	Aug 26, 2024	Aug 26, 2024	100%	Completed	A. Maquiling Construction and Supply	45 CD	Fund 101
4 Repair and Maintenance of Old COED Building	Main Tiwi Campus	414,520.00	Jul 8, 2024	Aug 7, 2024	Jul 30, 2024	100%	Completed	MJ Barcelona Construction and Supply	30 CD	Fund 101
5 Retrofitting of COED Faculty Room	Main Tiwi Campus	418,037.58	Jul 18, 2024	Sep 1, 2024	Oct 16, 2024	100%	Completed	A. Maquiling Construction and Supply	45 CD	Fund 101
6 Repair and Maintenance of Supply Office and Stockroom	Main Tiwi Campus	487,100.00	Aug 8, 2024	Sep 22, 2024	Sep 3, 2024	100%	Completed	MJ Barcelona Construction and Supply	45 CD	Fund 101
7 Repair and Maintenance of University Hostel Phase 2	Main Tiwi Campus	872,840.00	Oct 17, 2024	Dec 1, 2024	Nov 18, 2024	100%	Completed	MJ Barcelona Construction and Supply	45 CD	Fund 101
8 Application of Waterproofing. Repair of Leak Pipe at Toilet and Bath Room 3 & 4 (Hostel)	Main Tiwi Campus	117,930.00	Jan 28, 2025	Feb 12, 2025	Feb 7, 2025	100%	Completed	MJ Barcelona Construction and Supply	15 CD	Fund 101
9 Repair and Maintenance of Conference Room	Main Tiwi Campus	691,125.00	Jan 31, 2024	Mar 16, 2024	Mar 15, 2024	100%	Completed	C Square Engineering, Construction and Supply	45 CD	Fund 164
10 Construction of Bus Canopy	Main Tiwi Campus	566,376.46	Feb 13, 2024	Mar 29, 2024	Apr 15, 2024	100%	Completed	Namco Construction	45 CD	Fund 121
11 Landscaping and Construction of Center of Development Marker at the College of Fisheries and Aquatic Sciences	Main Tiwi Campus	331,264.30	Feb 20, 2024	Apr 5, 2024	Apr 26, 2024	100%	Completed	Namco Construction	45 CD	Fund 164
12 Repair and Maintenance of Fish Processing Plant	Main Tiwi Campus	453,464.95	Mar 31, 2024	May 15, 2024	Jun 24, 2024	100%	Completed	DG Salas Construction Services	45 CD	Fund 164
13 Construction of Microbiology Building Phase 2	Main Tiwi Campus	3,637,621.75	May 12, 2024	Aug 10, 2024	Aug 19, 2024	100%	Completed	DG Salas Construction Services	90 CD	Fund 164
14 Repair and Maintenance of SGS Office	Main Tiwi Campus	472,477.88	Jul 10, 2024	Aug 24, 2024	Sep 16, 2024	100%	Completed	A. Maquiling Construction and Supply	45 CD	Fund 121
15 Construction of COED Skylight	Main Tiwi Campus	841,400.00	Jul 11, 2024	Sep 9, 2024	Sep 30, 2024	100%	Completed	C Square Engineering, Construction and Supply	60 CD	Fund 164
16 Repair and Maintenance of Multipurpose Student Center Phase 2	Main Tiwi Campus	490,341.00	Jul 25, 2024	Sep 23, 2024	Aug 19, 2024	100%	Completed	SKAB Dragon Construction Services Co.	60 CD	Fund 164

17	Repair and Maintenance of Library (Lobby area and Offices)	Main Tiwi Campus	463,770.00	Sep 13, 2024	Nov 12, 2024	Oct 7, 2024	100%	Completed	MJ Barcelona Construction and Supply	60 CD	Fund 164
18	Repair and Maintenance of SGS Office Phase 2	Main Tiwi Campus	106,063.70	Oct 10, 2024	Nov 9, 2024	Nov 4, 2024	100%	Completed	A. Maquiling Construction and Supply	30 CD	Fund 164
19	Repair and Maintenance of Admin CR	Main Tiwi Campus	124,918.30	Nov 15, 2024	Dec 15, 2024	Dec 9, 2024	100%	Completed	Abelarde Builders and Supply	30 CD	Fund 164
20	Rehabilitation of Student Lounge (Paler Hall) with Complete Amenities	Main Tiwi Campus	4,317,353.03	Dec 3, 2024	Mar 3, 2025	Mar 3, 2025	100%	Completed	DG Salas Construction Services	90 CD	Fund 164
21	Completion of Research and Extension Hub	Main Tiwi Campus	4,065,188.21	Jan 20, 2025	Apr 5, 2025	Mar 26, 2025	100%	Completed	DG Salas Construction Services	75 CD	Fund 164
22	Repair & Maintenance of University Facility (Medical & Dental Clinic)	Main BN Campus	384,672.63	Jan 6, 2024	Mar 11, 2024	Mar 20, 2024	100%	Completed	Namco Construction	65 CD	Fund 164
23	Construction of 3-Storey Academic Building-C Phase 2	Main BN Campus	520,277.39	Jan 6, 2024	Feb 25, 2024	Feb 12, 2024	100%	Completed	Quadtech Builders and Construction Supply	50 CD	Fund 164
24	Repair & Maintenance of University Facility (Admin-A & Library Connecting Bridge)	Main BN Campus	390,550.00	Jan 6, 2024	Feb 25, 2024	Feb 24, 2024	100%	Completed	Namco Construction	50 CD	Fund 164
25	Supply and installation of Stainless Steel Letters & ISUFST Logo	Main BN Campus	148,832.10	Mar 29, 2024	Apr 13, 2024	Apr 1, 2024	100%	Completed	A. Maquiling Construction and Supply	15 CD	Fund 164
26	Rehabilitation of Registrar Receiving Area	Main BN Campus	326,000.00	May 3, 2024	Jun 12, 2024	Jun 25, 2024	100%	Completed	Megs Site Builders	40 CD	Fund 164
27	Construction of 3-Storey Academic Building-C Phase 3	Main BN Campus	2,160,941.12	May 30, 2024	Sep 27, 2024		100%	Completed	Energo Construction	120 CD	
28	Repair and Maintenance of University Facility (CICT Exit Stairs)	Main BN Campus	307,691.15	Apr 15, 2024	Jun 4, 2024	May 2, 2024	100%	Completed	Quadtech Builders and Construction Supply	50 CD	Fund 164
29	Rehabilitation of E- Library Extension	Main BN Campus	688,712.38	May 31, 2024	Aug 14, 2024	Aug 12, 2024	100%	Completed	Quatro Amigos Builders and Supply	75 CD	Fund 164
30	Construction of University Recreational Piazza	Main BN Campus	2,274,917.00	Jul 10, 2024	Dec 4, 2024	Dec 4, 2024	100%	Completed	MDG Construction	150 CD	Fund 164
31	Rehabilitation of E- Library Extension (Adjacent or Contiguous)	Main BN Campus	211,250.00	Aug 7, 2024	Sep 6, 2024	Sep 4, 2024	100%	Completed	Quatro Amigos Builders and Supply	30 CD	Fund 164
32	Construction of University Recreational Piazza (Adjacent or Contiguous)	Main BN Campus	1,216,858.62	Dec 5, 2024	Feb 18, 2025	Apr 28, 2024	100%	Completed	MDG Construction	75 CD	Fund 164
33	Improvement of Speech Laboratory - Dingle	Dingle Campus	896,034.18	Jun 17, 2024	Aug 16, 2024	Aug 16, 2024	100%	Completed	AMaquiling Construction and Supply	60 CD	Fund 164
34	Improvement of College of Agriculture Building - Dingle	Dingle Campus	1,199,891.08	Aug 8, 2024	Oct 7, 2024	Oct 7, 2024	100%	Completed	Namco Construction	60 CD	Fund 164
35	Improvement of Speech Laboratory Out of Savings - Dingle	Dingle Campus	130,965.82	Aug 22, 2024	Sep 11, 2024	Sep 11, 2024	100%	Completed	AMaquiling Construction and Supply	20 CD	Fund 164
36	Improvement of College of Agriculture BUilding (Savings) - Dingle	Dingle Campus	300,108.92	Oct 7, 2024	Nov 5, 2024	Nov 5, 2024	100%	Completed	Namco Construction	30 CD	Fund 164
37	Supply of Labor and Materials for Rehabilitation of Administration Building Front Yard	Dingle Campus	179,236.96	Nov 23, 2024	Dec 23, 2024	Dec 23, 2024	100%	Completed	AMaquiling Construction and Supply	30 CD	Fund 164
38	Renovation of COM Roofing Phase 1	San Enrique Campus	784,000.00	Apr 8, 2024	Jun 22, 2024	Jun 21, 2024	100%	Completed	Namco Construction	75 CD	Fund 164
39	Construction of Materials Recovery Facility (MRF)	San Enrique Campus	349,000.00	May 18, 2024	Jun 27, 2024	Jul 1, 2024	100%	Completed	Megs Site Builders	40 CD	Fund 164
40	Renovation of New Campus Administrator's Office-Library Area	San Enrique Campus	64,000.00	May 24, 2024	Jun 8, 2024	Jun 7, 2024	100%	Completed	A. Maquiling Construction and Supply	15 CD	Fund 164
41	Road Concreting with Footwalk, landscaping and Parklights	San Enrique Campus	1,473,973.08	Jun 19, 2024	Aug 18, 2024	Aug 17, 2024	100%	Completed	Gateway 21-25 Construction Corp.	60 CD	Fund 164

42	Construction of Administration Building- Phase 2	San Enrique Campus	3,959,181.25	Jul 17, 2024	Nov 14, 2024	Nov 16, 2024	100%	Completed	Gateway 21-25 Construction Corp.	120 CD	Fund 164
43	Rehabilitation of Poultry House (Laying House)	San Enrique Campus	495,762.96	Aug 12, 2024	Nov 15, 2024	Nov 14, 2024	100%	Completed	Namco Construction	95 CD	Fund 164
44	Rehabilitation & Upgrading of HRM Hot Kitchen (Gas Line System)	San Enrique Campus	74,000.00	Aug 12, 2024	Sep 11, 2024	Sep 12, 2024	100%	Completed	Namco Construction	30 CD	Fund 164
45	Additional Improvement Works-Road Concreting with Footwalk, Landscaping & Parklights	San Enrique Campus	522,548.03	Aug 27, 2024	Oct 26, 2024	Oct 26, 2024	100%	Completed	Gateway 21-25 Constr	60 CD	Fund 164
46	Improvement of Offices (BAC, Planning, Procurement & Supply Office)	San Enrique Campus	328,143.20	Sep 29, 2024	Dec 3, 2024	Dec 3, 2024	100%	Completed	Gateway 21-25 Constr	65 CD	Fund 164
47	Improvement of Piggery with Biosecurity	San Enrique Campus	442,856.70	Aug 17, 2024	Oct 21, 2024	Nov 14, 2024	100%	Completed	Namco Construction	65 CD	Fund 164
48	Improvement of Administration Building Landscape	San Enrique Campus	100,000.00	Jan 3, 2025	Feb 7, 2025		100%	Completed	Namco Construction	35 CD	Fund 164
49	Construction of Guard House and Gate	San Enrique Campus	2,376,660.75	Jan 2, 2025	Apr 22, 2025	Apr 22, 2025	100%	Completed	A. Maquiling Construct	110 CD	Fund 164

Prepared by:

Ar. Pleiades Marie C. Arada
 PDO III


Approved by

Dr. Edmer D. Bernardo, Phd.
 Director, Planning, Development and Auxiliary Services

LIST OF PROJECTS - FY 2025

Projects	Location	Contract Amount	Date Started	Target date of Completion)	Date of Completion	Percentage of Completion	Remarks	Contractor	Project Duration	Funding Source
1 Repair and Maintenance of Old COED Building Interior	Main Tiwi Campus	693,304.44	Dec 16, 2025	Feb 14, 2026	ON GOING	10.28%	Ongoing	A. Maquiling Construction and Supply	60 CD	Fund 101
2 Landscaping of CFAS Facade	Main Tiwi Campus	714,068.54	Mar 21, 2025	May 5, 2025	May 9, 2025	100%	Completed	DG Salas Construction Services	45 CD	Fund 164 - Trust
3 Carpeting of Research Display Area and Auditorium Lounge	Main Tiwi Campus	227,675.00	May 16, 2025	Jun 15, 2025	May 23, 2025	100%	Completed	MJ Barcelona Construction and Supply	30 CD	Fund 164
4 Construction of GAD Purple Corner (Bulletin Board)	Main Tiwi Campus	84,576.00	May 19, 2025	Jun 3, 2025	Jun 3, 2025	100%	Completed	MJ Barcelona Construction and Supply	15 CD	Fund 164
5 Construction of Laboratory Building for Automotive	Main Tiwi Campus	2,148,788.00	Oct 21, 2025	Jan 24, 2026	ON GOING	21.69%	Ongoing	MJ Barcelona Construction and Supply	95 CD	Fund 164
6 Rehabilitation of TVL Building	Main Tiwi Campus	443,048.03	Dec 16, 2025	Feb 4, 2026	ON GOING	27.72%	Ongoing	A. Maquiling Construction and Supply	50 CD	Fund 164
7 Rehabilitation of Administration Building B (Ground Floor)	Main BN Campus	823,436.46	Jun 9, 2025	Aug 8, 2025	Aug 13, 2025	100%	Completed	NAMCO Construction	60 CD	Fund 164
8 Repair and Maintenance of University Facility (Additional Works for Cafeteria)	Main BN Campus	156,806.00	Jul 11, 2025	Aug 10, 2025	Aug 10, 2025	100%	Completed	MJ Barcelona Construction and Supply	30 CD	Fund 164
9 Repair and Maintenance of University Facility (Exterior Ceiling of CHM and CICT Building and Slab Soffit of CICT Building)	Main BN Campus	358,800.00	Jul 14, 2025	Sep 2, 2025	Sep 2, 2025	100%	Completed	MJ Barcelona Construction and Supply	50 CD	Fund 164
10 Conversion of Academic Building D Ground Floor (For Testing Center and Guidance Office)	Main BN Campus	690,016.00	Sep 11, 2025	Nov 22, 2025	Dec 5, 2025	100%	Completed	MJ Barcelona Construction and Supply	65 CD	Fund 164
11 Rehabilitation of Driveway Road with University Marker	Main BN Campus	1,121,404.95	Jun 23, 2025	Oct 25, 2025	ON GOING	88.87%	Ongoing	NAMCO Construction	60 CD	Fund 164
12 Rehabilitation and Construction of Comfort Rooms	Dingle Campus	423,253.60	Jun 22, 2025	Aug 21, 2025	Aug 21, 2025	100%	Completed	MJ Barcelona Construction and Supply	60 CD	Fund 101
13 Rehabilitation and Construction of Comfort Rooms (Savings) - Dingle Campus	Dingle Campus	76,766.00	Aug 26, 2025	Sep 25, 2025	Sep 25, 2025	100%	Completed	MJ Barcelona Construction and Supply	30 CD	Fund 101
14 Enhancement of Guardhouse and Gate- San Enrique Campus	San Enrique Campus	615,000.00	Aug 14, 2025	Oct 13, 2025	Oct 13, 2025	100%	Completed	A. Maquiling Construction and Supply	60 CD	Fund 164
15 Contruction of Comfort Rooms Phase 1	San Enrique Campus	467,885.32	Mar 26, 2025	Jun 1, 2025	ON GOING	85.24%	Ongoing	NAMCO Construction	60 CD	Fund 164



Prepared by: 
Ar. Pleiades Marie C. Arada
PDO III

Approved by: 
Dr. Edmer D. Bernardo, Phd.
Director, Planning, Development and Auxiliary Services